FIFTY-FIRST WORLD HEALTH ASSEMBLY

Provisional agenda item 26

A51/17 17 March 1998

Real Estate Fund

Report by the Director-General

This document reports on the current status of the various projects being financed from the Real Estate Fund. The Health Assembly is invited to take note of the progress on the projects.

The Annex contains a table showing the situation of the Fund as at 31 December 1997, and an appendix shows obligations and expected obligations up to that date.

I. STATUS OF PROJECTS CURRENTLY UNDERTAKEN OR TO BE UNDERTAKEN PRIOR TO 31 MAY 1998

Regional Office for Africa

- 1. The project for the replacement of the wiring of the print shop in the Regional Office for Africa has been completed within the previously estimated amount of US\$ 100 000.1
- 2. An order has been placed for the replacement of the main passenger lift in the Regional Office; no delivery has been possible due to the current situation in Brazzaville. The estimated amount for this project continues to be US\$ 130 000.1
- 3. The replacement of the air-conditioning unit for the computer and print rooms in the Regional Office has been completed within the previously estimated cost of US\$ 120 000.1
- 4. The following six projects were approved by the Executive Board at its ninety-ninth session and by the Fiftieth World Health Assembly. However, in view of the situation in the host country no implementation action has been taken so far.²

¹ See document EB99/1997/REC/1, Annex 2, p. 42.

² See document EB99/1997/REC/1, Annex 2, pp. 44 and 45.

- (1) Creation of a reservoir for fresh-water supply for the compound housing the Regional Office for Africa and surrounding residences for an estimated amount of US\$ 160 000.
- (2) Extension of the main conference hall of the Regional Office for Africa for an estimated amount of US\$ 400 000.
- (3) Creation of septic tanks for waste disposal for the Regional Office for Africa and the residences surrounding it for an estimated amount of US\$ 313 000.
- (4) Replacement of the water-proofing of the roof of the Regional Office for Africa for an estimated amount of US\$ 288 000.
- (5) Installation of security lighting and fire detection equipment inside the Regional Office for Africa for an estimated amount of US\$ 298 000.
- (6) Installation of external lighting in the compound housing the Regional Office for Africa and surrounding residences for an estimated amount of US\$ 195 000.

Regional Office for the Americas/Pan American Sanitary Bureau

- 5. The construction of the Caribbean Programme Coordination office in Barbados has been completed and the share to be charged to the Real Estate Fund should not exceed the previously revised amount of US\$ 401 860.
- 6. The construction of the PAHO/WHO Representative's office in Mexico remains in abeyance. The approved estimated charge to the Real Estate Fund is US\$ 250 000.2

Regional Office for South-East Asia

- 7. Negotiations with the local government authorities for the addition of one floor to the Regional Office building are still under way. It is not clear at this stage when final approval will be obtained. The costs of the project should remain within the previously estimated amount of US\$ 145 000.2
- 8. The renovation/restructuring of the Regional Office building is now well under way and it is expected to complete the project within the previously estimated amount of US\$ 400 000.²

Regional Office for the Eastern Mediterranean

9. The Fiftieth World Health Assembly approved the construction of a Regional Office building for the Eastern Mediterranean Region in Cairo, at a cost to the Real Estate Fund not exceeding US\$ 9 890 000. The basis of the design report has been established for this project and it is expected to call for tenders in early 1998. The tentative date for completion of the new building is towards the end of 1999.³

¹ See document EB99/1997/REC/1, Annex 2, p. 42.

² See document EB99/1997/REC/1, Annex 2, p. 43.

³ See document EB99/1997/REC/1, Annex 2, part II, and resolution WHA50.11.

Regional Office for the Western Pacific

10. Work on the renovation of the main conference hall of the Regional Office for the Western Pacific has been completed within the previously estimated amount of US\$ 406 000.

Headquarters

- 11. The work on the new structures and installations of the sub-basement of the headquarters building has been completed within the previously estimated Swiss franc equivalent of US\$ 1 780 000,² adjusted to reflect Swiss franc/US dollar exchange rate fluctuations.
- 12. Work on the replacement of the headquarters Local Area Network (LAN) continues to progress satisfactorily, certain elements of the new LAN being already operational. The project should be completed by mid-1998 within the previously estimated Swiss franc equivalent of US\$ 6 765 000,² adjusted to reflect Swiss franc/US dollar exchange rate fluctuations.

II. MATTERS FOR THE PARTICULAR ATTENTION OF THE HEALTH ASSEMBLY

13. The Health Assembly is invited to take note of the progress on various projects financed by the Real Estate Fund for the period 1 June 1997 to 31 May 1998.

¹ See document EB99/1997/REC/1, Annex 2, p. 43.

² See document EB99/1997/REC/1, Annex 2, pp. 43-44.

REAL ESTATE FUND

SITUATION AS AT 31 DECEMBER 1997

(expressed in US dollars)

		1 January 1970 - 31 December 1993	1994-1995	1996-1997	Total (from inception)
-:	BALANCE AT 1 JANUARY	•	3 160 172	11 875 877	•
73	INCOME				
	Balance of Revolving Fund for Real Estate Operations (resolution WHA23.14)	066 89	ı	•	066 89
	Casual income appropriated (resolutions WHA23.15, WHA24.23, WHA25.38, WHA28.26, WHA29.28, WHA33.15, WHA34.12, WHA35.12, WHA36.17, WHA37.19, WHA39.5, WHA42.10, WHA43.6, WHA44.29, WHA46.22, WHA47.25, WHA48.22)	23 059 186	9 412 250	•	32 471 436
	resolutions WHA50.10, WHA50.11	1	ı	10 705 000	10 705 000
	Transfer from Part II of the Working Capital Fund (resolution WHA23.15)	1 128 414	•	•	1 128 414
	Rents collected	7 305 988	734 258	748 519	8 788 765
	Interest	5 591 935	620 020	1 015 250	7 227 205
	Other	1 567	1	1	1 567
	Total income	37 156 080	10 766 528	12 468 769	60 391 377
	Total funds available	37 156 080	13 926 700	24 344 646	•
ર્સ	OBLIGATIONS AND EXPECTED OBLIGATIONS (see Appendix to this Annex)	33 995 908	2 050 823	22 239 571	58 286 302
4.	BALANCE AT 31 DECEMBER	3 160 172	11 875 877	2 105 075	2 105 075

ANNEX

* This appropriation was intended to finance partial costs of six projects approved for the Regional Office for Africa by resolution WHA50.10 for a total of US\$ 1 654 000. The corresponding obligations are not included in this report because of the present situation at the Regional Office for Africa.

Appendix

REAL ESTATE FUND OBLIGATIONS AND EXPECTED OBLIGATIONS FROM INCEPTION (1 JANUARY 1970) TO 31 DECEMBER 1997

(expressed in US dollars)

	Purpose	Relevant	Obligations					
		authorization (resolution/ decision)	1 Jan 1970-		1996-1997			
			31 Dec 1993	1994-1995	Obligated	Earmarked	Total	
1.	Maintenance, repairs and alterations to houses for staff	WHA23.14, para. 3(i)						
	Regional Office for Africa		4 687 557	425 841	424 449		5 537 847	
	Regional Office for the Eastern Mediterranean		181 055	14 727	•	-	195 782	
			4 868 612	440 568	424 449	•	5 733 629	
2.	Major repairs, and repairs to the Organization's existing buildings	WHA23.14, para. 3(ii)						
	Headquarters:							
	Current repairs		903 101	-	-	•	903 101	
	Restoration of the structural safety of the eighth floor of the main building	WHA35.12 WHA36.17	363 193	-	-	-	363 193	
	Renovation of the headquarters roofing and the							
	technical installations built thereon		335 757	-	-	-	335 757	
	Remodelling of the headquarters eighth floor		1 550 363	-	-	-	1 550 363	
	Replacement of the telephone exchange		2 174 135	30 475	13 376	-	2 217 986	
	conditioning system	WHA47.25	-	-	-	•	-	
	Strengthening of the supporting structure below the access road to the headquarters building	WHA 47 25		698 993	466 410	_	1 165 403	
	Replacement of Local Area Network (LAN)		_	076 773	7 067 661	612 539	7 680 200	
	Renovation of sub-basement		-	102 586	1 622 991	57 042	1 782 619	
	Regional Office for Africa		1 716 220	866	158 292	130 000	2 005 378	
	Regional Office for the Americas		382 720	110 250	•	-	492 970	
	Regional Office for South-East Asia		497 528	319 323	164 350	268 079	1 249 280	
	Regional Office for Europe		1 536 921	86 571	131 152	-	1 754 644	
	Regional Office for the Eastern Mediterranean		157 816	-	29 992	-	187 808	
	Regional Office for the Western Pacific		892 922		406 000	-	1 298 922	
			10 510 676	1 349 064	10 060 224	1 067 660	22 987 624	
3.	Acquisition of land, construction/extension of buildings	WHA23.14, para. 3(iii)						
	Headquarters							
	Main building: Transfer to Headquarters Building Fund for part settlement of litigation with Compagnie							
	française d'Entreprise	WHA23.18	655 140	-	-	-	655 140	
	Acquisition of land		1 000 095		-	-	1 000 095	
	Second prefabricated building		689 791	-	-	-	689 791	
	Third prefabricated building		1 799 575	-	-	-	1 799 575	
	main building		243 832	-		-	243 832	
	Alterations to "V" building		102 658	-	-	-	102 658	
	Additional car park		104 564	-	-	-	104 564	
	and restaurant	WHA36.17	2 728 844	-	-	-	2 728 844	

	Relevant	Obligations					
Purpose	authorization (resolution/	1 Jan 1970-		1996-1997			
	decision)	31 Dec 1993	1994-1995	Obligated	Earmarked	Total	
Regional Office for Africa							
Construction of additional staff housing	WHA23.16	936 937	-	-	-	936 937	
First extension of Regional Office building	WHA23.16	751 585	-	-	-	751 585	
Second extension of Regional Office building		930 588	-	-	-	930 588	
Acquisition of land for additional staff housing	WHA24.24	13 517	-	-	-	13 517	
Conversion of staff housing		292 955	-	•	-	292 955	
housing in Malabo, Equatorial Guinea		599 287	-	-	-	599 281	
Third extension of Regional Office building		863 552	-	-	-	863 552	
Purchase of five staff houses in Namibia		354 351	-		-	354 35	
Replacement of the telephone exchange	WHA44.29	1 001 197	257 704	1 974	-	1 260 87:	
Regional Office for the Americas							
Construction of Zone Office, Brasilia (WHO's contribution)	WHA25.39	100 000	-	-	-	100 000	
Construction of a building for the Caribbean Food and Nutrition Institute (WHO's contribution)		300 000			_	300 000	
Construction of an office for the Caribbean		300 000	-	•	-		
Programme Coordination, Barbados	WHA47.25	-	-	401 860	-	401 860	
Representative in Mexico	WHA47.25	-	-	-	250 000	250 000	
Regional Office for South-East Asia							
Extension of Regional Office building	WHA24.25	137 331	-	-	-	137 33	
Fire-fighting equipment and emergency generator	WHA28.26	63 172	-	-	-	63 172	
Installation of new telephone exchange Extension of Regional Office building, including new air-conditioning plant and electrical	Dec.EB63(8)	120 557	-	-	-	120 557	
substation	WHA34.12	673 497	-	-	-	673 497	
Additional stand-by generator	WHA35.12	84 791	-	-	-	84 79	
Addition of one floor to the Regional Office building	WHA45.9	1 596	-	5 000	138 404	145 000	
Regional Office for Europe							
Renovation of additional premises:	WHA27.15						
39 Strandpromenaden	WHA29.28	93 213	-	-	-	93 213	
33 Strandpromenaden		91 546	-	-	-	91 546	
Installation of new telephone exchange Preliminary architectural study for extension of	WHA29.28	190 000	-	-	-	190 000	
	WHA34.12	63 707	-	-	-	63 707	
Regional Office	WHA34.12	38 102	•	-	-	38 102	
Regional Office for the Eastern Mediterranean							
Extension of Regional Office building	WHA25.40	39 634	-	•	-	39 634	
Additional extension of Regional Office building Architectural study for the extension of Regional		190 000	-	•	-	190 000	
Office building	WHA41.13	10 000	-	-	-	10 000	
Construction of an annex at the Regional Office	WHA43.6	599 813	-	-	-	599 813	
Construction of a new Regional Office building	WHA50.11	-	-	267 064	9 622 936	9 890 000	
Regional Office for the Western Pacific							
Installation of fire detection and control equipment		25 097	-	-	-	25 09	
Extension of Regional Office building		537 437	-	•	-	537 437	
Additional extension of Regional Office building		1 090 141		-	-	1 090 141	
	W/LIA 42 4	1 098 518	3 487	•	-	1 102 005	
Construction of an annex at the Regional Office							
Construction of an annex at the Regional Office Total - Acquisition of land, construction/extension TOTAL OBLIGATIONS AND EXPECTED OB	of buildings	18 616 620	261 191	675 898	10 011 340	29 565 049 58 286 302	

^a Six projects approved for the Regional Office for Africa by resolution WHA50.10 for a total of US\$ 1 654 000 are not included because of the present situation at the Regional Office for Africa.

= = =